

# Quality Control Report

**Consultant** **Wahib Medanat** Consultant Engineers  
**Site Name** **Khadija Bint Khwailed Basic Mixed - Balqa**  
**Package** **Package 1**  
**Contractor** **Derar Saraireh & Sons for Engineering & Contracting**  
**Tender No.** **1/2020/USAID/SKEP/3/1**

**Rep No.** **QC-13 08**  
**Date** **16 / 08 / 2021**

Description of Non Conformance	Corrective Action	Required by / When
1. Building stones without casting stiffner columns. 2. Building stones not complying in relation to texture. 3. Block wall does not match with the concrete sections having a prominence of over 5 cm. 4. Preparing block and plastering mix without using special container.	1. Removing built stones, casting the stiffner column and rebuild stones. 2. Replacing stones not complying to approved sample. 3. Casting a concrete strip using appropriate fixation. 4. The neccessity of using container to avoid water loss and penetration.	The Contractor/Immediately

**Report Prepared by** Hassan Shaqbua, Supervision Quality Control Manager

### Contractor's Response

The Contractor responded to point no. 1 and started with removing stones.

### Notes

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

# Quality Control Report

## Before Photos:



The Blockwork is not in line with the Concrete Wall



The texture of number of stones do not match with the approved sample

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

# Quality Control Report



Preparing the mortar mix without using special container

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

# Quality Control Report

## Photos After:



An example of acceptable stone building

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature