

Quality Control Report

Consultant	Wahib Medanat Consultant Engineers	Rep No.	QC-11 11
Site Name	Um Al Dananir Basic Mixed - Balqa	Date	7 / 09 / 2021
Package	Package 1		
Contractor	Derar Saraireh & Sons for Engineering & Contracting		
Tender No.	1/2020/USAID/SKEP/3/1		

Description of Non Conformance	Corrective Action	Required by / When
1. Irrigularity of formwork in some area caused the same observed after removing formwork. 2. Wooden pieces observed remaining at the newly casted roofs after removing formwork. 3. Protection of waterproofing sheets for external walls should be completed before starting the backfilling work.	1. Those areas need one more plastering layer, should be done taking care regarding the thickness limit mesh may be used. 2. To be removed before plastering. 3. Completing waterproofing sheets and cartonal fixing and then backfill as per requirements.	The Contractor/Immediately

Report Prepared by Hassan Shaqbua, Supervision Quality Control Manager

Contractor's Response

The Contractor responded to point 3 only.

Notes

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report

Before Photos:



Irregularity in the formwork of the slab



Remaining wooden pieces in the slab

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Backfilling work before completing the waterproofing layers

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After:



Completing the waterproofing work before backfilling

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature