

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Um Al Dananir Basic Mixed - Balqa**
Package **Package 1**
Contractor **Derar Saraireh & Sons for Engineering & Contracting**
Tender No. **1/2020/USAID/SKEP/3/1**

Rep No. **QC-11 08**
Date **27 / 07 / 2021**

Description of Non Conformance	Corrective Action	Required by / When
<p>Stone:</p> <ol style="list-style-type: none"> Number of stones have broken edges. Gaps between stones have to be unified. Chesseling pattern has to be unified for all stones as per approved sample. Wooden wedges have to be removed from inside before casting backing concrete. Steel ties used for fixing stone have to be increased. <p>Blockwork:</p> <ol style="list-style-type: none"> In some areas, it was observed that block walls are not in line with columns. 	<ol style="list-style-type: none"> Broken stones have to be removed. Gaps to be rectified where possible. Stones not complying with sample has to be removed. Wedges to be removed- follow up by SE. Steel ties to be stronger and more fixing points- follow up By SE. In plasteing work, there should be special case by applying layers with meshes to cover the gaping allignment. 	<p>The Contractor/Immediately</p>
<p>Report Prepared by</p>	<p>Hassan Shaqbua, Supervision Quality Control Manager</p>	

Contractor's Response

<p>No response yet</p>		
<p>Notes</p>		

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report



The blockwork is not in line with columns



Remarks on the stone, broken edges, gaps not unified, chiseling pattern not unified, ...

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After: Not yet

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature