

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Thahr Al Sarow Basic Boys - Jerash**
Package **Package 2**
Contractor **Dijlah Est. Construction Co.**
Tender No. **10/2019/USAID/SKEP/3/2**

Rep No. **QC-22 09**
Date **18 / 10 / 2021**

Description of Non Conformance	Corrective Action	Required by / When
<p>1. Filling sand at corridor of ground floor without electro-mechanical clearance. 2. Epoxy paint for the underground water tank is not acceptable- poor workmanship. 3. Defects in the installation of one mechanical cabinet due to the pipe installation for fire hose cabinet located higher to The mechanical cabinet. And there is a gap over the fire hose cabinet.</p>	<p>1. Removing sand, completing the MEP installation and get the approval of the supervision engineers. 2. Repair defected areas. 3. rectification, cast around the cabinet and insure no deflection occurs. The gap should be casted without harming the mechanical cabinet.</p>	<p>The Contractor/Immediately</p>
<p>Report Prepared by</p>	<p>Hassan Shaqbua, Supervision Quality Control Manager</p>	
<p>Contractor's Response</p>		
<p>No response by the Contractor yet.</p>		
<p>Notes</p>		

Consultant Site Engineer
Signature

Contractor Site Engineer

Signature

Quality Control Report

Before Photos:



Filling materials under corridor tiles

Consultant Site Engineer
Signature

Contractor Site Engineer

Signature

2/5

11/1/2021

C:\Users\o.naddaf\Desktop\QCs-Ncs Sequence\2201\
QC- 220918102021.xlsx

Quality Control Report



Epoxy paint for internal water tank wall

Consultant Site Engineer
Signature

Contractor Site Engineer

Signature

3/5

11/1/2021

C:\Users\o.naddaf\Desktop\QCs-Ncs Sequence\2201\
QC- 220918102021.xlsx

Quality Control Report



Defects around fire hose cabinet and mechanical cabinet

Consultant Site Engineer
Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After:



Consultant Site Engineer
Signature

Contractor Site Engineer

Signature