

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Al Khansa'a Basic Mixed - Balqa**
Package **Package 1**
Contractor **Derar Saraireh & Sons for Engineering & Contracting**
Tender No. **1/2020/USAID/SKEP/3/1**

Rep No. **QC-12 06**
Date **14 / 09 / 2021**

Description of Non-Conformance	Corrective Action	Required by / When
<p>1. Window sill bottom edge is toothed and not straight. 2. No beads installed at corner for tiling work. no. of electrical outlets is not located right. 3. The level of window sill is not at its design level precisely and without created groove at its bottom. 4. The sheet waterproofing for septic tank and water tank are exposed for long time.</p>	<p>1. To be replaced. 2. Plastic beads should be installed at external corners. Outlets to be re-located. 3. The sill should be at its design level to avoid conflict with furniture and corridor cabinets. A groove should be created below. 4. Cartonal should be fixed to protect the sheets and back-filling should be executed.</p>	<p>The Contractor/Immediately</p>
<p>Report Prepared by</p>	<p>Hassan Shaqbua, Supervision Quality Control Manager</p>	
<p>Contractor's Response</p>		
<p>The contractor responded and rectified 1,3,4. 2 still not rectified.</p>		
<p>Notes</p>		

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report

Before Photos:



Defects in the sill and installation at lower level

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



No tiles beads used in the tiling

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Unprotected waterproofing sheets for watertank and septic tank

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After:



Complied sill at the right level installed

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Installing corner beads for tiling works

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Protection for waterproofing for watertank and septic tank



Back-filling for watertank and septic tank

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature