

Quality Control Report

Consultant	Wahib Medanat Consultant Engineers	Rep No.	QC-11 12
Site Name	Um Al Dananir Basic Mixed - Balqa	Date	27 / 09 / 2021
Package	Package 1		
Contractor	Derar Saraireh & Sons for Engineering & Contracting		
Tender No.	1/2020/USAID/SKEP/3/1		

Description of Non Conformance	Corrective Action	Required by / When
1. Starting the work in tiling and proceeding the works above first row before conducting the inspection. 2. Starting with plastering finish layer at basement without installing window sills, plastering beads and door frames.	1. Remove the defected tiling works, and execute the first row as per shop drawing subject to the inspection. 2. Removing the last layer and installing the required sills, beads and door frames.	The Contractor/Immediately

Report Prepared by

Hassan Shaqbua, Supervision
Quality Control Manager

Contractor's Response

The Contractor responded to note no. 2 and still note no. 1 is awaited.

Notes

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report

Before Photos:



Starting with plastering final finish before completion of rough finish and sill installation

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature



Defects appeared in tiling since no approval was given to the first row

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After:



Removing of final layer of plastering

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature