

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Khadija Bint Khwailed Basic Mixed - Balqa**
Package **Package 1**
Contractor **Derar Saraireh & Sons for Engineering & Contracting**
Tender No. **1/2020/USAID/SKEP/3/1**

Rep No. **QC-13 03**
Date **6 / 03 / 2021**

Description of Non Conformance	Corrective Action	Required by / When
1- Filling material contains boulders not conforming to the technical specifications. 2- Casted retining wall having a height over 5m. The contractor started removing shuttering after nearly 40 hours instead of 72 hours	1- The Contractor was requested to remove the boulders as per the technical specifications. 2- The contractor was stopped by supervision engineer and requested to wait for the right time	1- Immediate action by contractor. 2- Immediate action by contractor

Report Prepared by

Hassan Shaqbuq, Supervision
 Quality Control Manager

Contractor's Response

The contractor responded promptly and removed all boulders and postponed the removal of formwork as	
---	--

Notes

--	--

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report



Boulders Existing- QC Report 1301



Removal of Boulders- QC Report 1301

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature