

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Al Khansa'a Basic Mixed - Balqa**
Package **Package 1**
Contractor **Derar Saraireh & Sons for Engineering & Contracting**
Tender No. **1/2020/USAID/SKEP/3/1**

Rep No. **QC-12 12**
Date **16 / 02 / 2022**

Description of Non-Conformance	Corrective Action	Required by / When
<ol style="list-style-type: none"> 1. Leakage at the ceiling of the multi-purpose hall. 2. Broken window sills. 3. Window jambs not finished to receive aluminum sections. 4. Door locker and handle merging into beech wood frames. 5. Teething in porcelain floor tiles. 	<ol style="list-style-type: none"> 1. Complete the waterproofing work and test. 2. Replace. 3. Finish before installing aluminum sections. 4. Rectify. 5. Rectify. 	The Contractor/without delay
Report Prepared by	Hassan Shaqbua, Supervision Quality Control Manager	
Contractor's Response	The Contractor responded to points no. 1 and 5.	
Notes		

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report

Before Photos:



Leakage at the ceiling of the multi-purpose hall



Broken window sill

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report



Unfinished window jambs



Door locker merging into door frame

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Teething of porcelain floor tiles

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report

Photos After:



Waterproofing for the roof of multi-purpose hall



Porcelian floor tiles without teething

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature