

Quality Control Report

Consultant **Wahib Medanat** Consultant Engineers
Site Name **Jumana Bint Abi Taleb Basic Mixed - Marka**
Package **Package 2**
Contractor **Dijlah Est. Construction Co.**
Tender No. **10/2019/USAID/SKEP/3/2**

Rep No. **QC-23 16**
Date **27 / 03 / 2022**

Description of Non Conformance	Corrective Action	Required by / When
<p>1. Gaps within the block walls at the wet area- multi-purpose hall.</p> <p>2. The following defects are observed in the installed aluminum windows:</p> <ul style="list-style-type: none"> - Dimensions are not copatible with the window opening dimensions. - The accessories are not stainless steel as required. - The used sealant is of white color and not approved. <p>3. The defects in granite cladding and inclined skirting still existing.</p>	<p>1. Rectify.</p> <p>2. Modify/Rectify.</p> <p>3. Rectify/Replace.</p>	<p>The Contractor/Without delay</p>
Report Prepared by	Hassan Shaqbua, Supervision Quality Control Manager	
Contractor's Response	The Contractor responded to remark no. 1.	
Notes		

Consultant Site Engineer

Contractor Site Engineer

Signature

Signature

Quality Control Report

Before Photos:



Gaps within the block walls over the suspended ceiling at wet area

Consultant Site Engineer

Signature

Contractor Site Engineer


Signature

2/7

4/3/2022

C:\Users\o.naddaf\Desktop\QCs-Ncs Sequence\2301-2312\
QC-231627032022.xlsx

Quality Control Report



Example of contradiction in dimension and unapproved accessories

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Example of unapproved sealant

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

4/7

4/3/2022

Quality Control Report



Defect in wall cladding

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

Quality Control Report



Defects in inclined skirting

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

6/7

4/3/2022

C:\Users\o.naddaf\Desktop\QCs-Ncs Sequence\2301-2312\
QC-231627032022.xlsx

Quality Control Report

Photos After:



Rectified block wall

Consultant Site Engineer

Signature

Contractor Site Engineer

Signature

7/7

4/3/2022

C:\Users\o.naddaf\Desktop\QCs-Ncs Sequence\2301-2312\
QC-231627032022.xlsx